

CITY OF NORTH LAS VEGAS MEETING AGENDA ITEM

NUMBER: 12.	
SUBJECT: Approve Final Acceptance for Maintenance of the Range Wash - Ann Branch Project, Bid Number 1581 and CIP Project No. 10457; and Authorize Filing the Notice of Completion. (Ward 1-Barron) (For Possible Action)	
REQUESTED BY: Dale Daffern, Director, Public Works	WARD: 1 - Mayor Pro Tempore Barron
RECOMMENDATION OR RECOMMEND MOTION: That City Council approve the Final Acceptance for Maintenance and Authorize Filing the Notice of Completion.	
FISCAL IMPACT: AMOUNT: None EXPLANATION: N/A	ACCOUNT NUMBER: N/A

STAFF COMMENTS AND BACKGROUND INFORMATION:

The Range Wash – Ann Branch Project involved the construction of a reinforced concrete box (RCB) storm drain system on Ann Road from Hollywood Boulevard to Mount Hood Street, and north on Mount Hood Street to approximately 300 feet south of Tropical Parkway. The work included RCB storm drains, reinforced concrete pipe (RCP) lateral storm drains, drop inlets, manholes, and cast-in-place transition structures. Other associated improvements included relocation of water lines; removal and replacement of bituminous pavement, curb, median islands, and pavement markings; and removal of RCP lines and other existing storm drain facilities.

At the January 15, 2020 meeting, City Council awarded the construction contract for the Range Wash – Ann Branch Project to Las Vegas Paving Corporation in the amount of \$6,586,705.

The project was completed on time with a final construction cost of \$6,347,279, and is ready for final acceptance. Upon final acceptance of the Project, the Notice of Completion will be signed by the Mayor and recorded at the Office of the County Recorder. As per the contract, the contractor is required to guarantee the work for one year, effective December 29, 2020.

CIP No. 10457	Related Item:	
LIST CITY COUNCIL GOAL(S): Well - Planned Quality Growth; Safe and Livable Community		
PREPARED BY: Dale Daffern Public Works Director	Respectfully Submitted Ryann Juden City Manager	MEETING DATE: 3/17/2021